EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of main culverts at CQAL layout and Attur layout in Attur. Ward no 03
2	Amount of work portion	
3	Estimated Cost	Rs 10.00 lakhs
4	Name of Contractor	N Thirunagendra
5	Agreement no	No 401/2013-14, dt:17/1/2014
6	No and date under which work order issued	No 401/2013-14, dt:17/1/2014
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting EOT	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	90 days

12	Work carried out during 1st extension	-
13	Work carries out during 2nd extension	-
14	Time now applied for	
15	Date of recommending time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Work Completed
18	Probable time required for completion of remaining work	Work Completed
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	No
21	Remarks of the AEE and the daily rate of penalty proposed	The agency failed to complete the work within stipulated period and hence EOT may be granted by imposing penalty.
21	Remarks of the EE and the daily rate of penalty proposed	EOT may be granted with penalty

Assistant Engineer

Assistant Executive Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-106

Executive Engineer
M.P Division
Yelahanka

J. for imposing of LD